

B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO BRICKHAMPTON GOLF CLUB



UPDATE BULLETIN 24.07.2023

To keep you up to date on our progress, we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- All works, excluding white lining and MMA (cycleway colour resin) complete at Phase 1A, 1B and 2A
- Kerb, drainage and surfacing preparation works completed at Phase 3A
- Tabletop road crossings at Goldsmith junction and outside Tesco
- East side of Brickhampton golf course access road completed, excluding white lining and MMA
- All belisha beacons installed



Phase 3A – Belisha beacon installation at Goldsmith Road works

WORKS IN PROGRESS

- Carriageway kerb installation at Phase 2B, west side of Brickhampton golf course access road
- Carriageway kerb, footpath construction and traffic signal works at Phase 4A
- Existing service diversions in Phase 4B, SW junction
- Surfacing works in Phase 3A, 4A, 2B and Dancey road turning circle



Phase 2B – Surfacing works at Brickhampton Golf Course

UPCOMING WORKS

- Dancey Road/Heathdean Road crossroads works
- Carriageway kerb installation and traffic signal works in Phase 4B, SW junction

KEY TO AREAS

1A North Community Fire Station to Pirton Fields
1B Area opposite Tesco
2A St Mary's Primary to GL3 Hub
2B Westover Court to Brickhampton Golf Course

3A Goldsmith Road junction to Heathdean Road
4A Knights Brown compound to Fire Station
4B Parton Road Junction

If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182



B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO BRICKHAMPTON GOLF CLUB



UPDATE BULLETIN 10.07.2023

To keep you up to date on our progress, we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- All works, excluding white lining and MMA (cycleway colour resin) complete at Phase 2A, 1B (eastbound & westbound carriageway) and 1A
- Carriageway kerbs and drainage completed at Phase 3A
- Tabletop road crossings at Goldsmith junction and outside Tesco

WORKS IN PROGRESS

- Cycle demarcation installation in Phase 3A
- Street lighting works and carriageway kerb installation at Phase 2B
- Carriageway kerb and footpath construction at Phase 4A
- Footpath excavation and carriageway kerb excavation in Phase 4B, SW junction

UPCOMING WORKS

- Surfacing works in Phase 3A, 4A, 2B and Dancey Road turning circle
- Belisha beacon installation at Goldsmith junction and Brickhampton access
- Footpath and drainage installation at Dancey Road/ Pirton Fields estate interface



Phase 1B - Dancey Road turning circle surfacing preparation



Phase 3A – Surfacing works

KEY TO AREAS

1A North Community Fire Station to Pirton Fields
1B Area opposite Tesco
2A St Mary's Primary to GL3 Hub
2B Westover Court to Brickhampton Golf Course

3A Goldsmith Road junction to Heathdean Road
4A Knights Brown compound to Fire Station
4B Parton Road Junction

If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182

