

B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO BRICKHAMPTON GOLF CLUB



UPDATE BULLETIN 31.10.2023

To keep you up to date on our progress, we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- Phases 1A, 1B & 3A (excluding white lining) and Phases 2A & 4A (excluding MMA – cycleway coloured resin and white lining)
- East side of Brickhampton golf course access road (excluding MMA and white lining)
- Dancey Road works (west end) including new bollards
- Phase 4B, SW corner of Parton Road Junction (excluding final surfacing layer)
- Carriageway kerbs, traffic signal works and base layer surfacing at Phase 4B, NW corner of Parton Road junction



Phase 3A Dancey Road bollard installation



Phase 2B Demarkation kerb installation

WORKS IN PROGRESS

- Continuing to install kerbs and footpath works in Phase 2B/3B, towards Snowden Gardens access
- Final kerb installation works at Dancey Road/Heathdean crossroads
- Dancey Road and B4063 footpath and cycleway connection (east end) construction
- Cycle demarcation block and tactile installation at Phase 4B, NW corner of Parton Road junction
- Cycle demarcation block and tactile installation at west side of Brickhampton golf course



Phase 4B Base layer surfacing

UPCOMING WORKS

- Formation works for shared footpath surfacing in Phase 2B/3B
- New access installation at Kilminster Court
- New access installation at Westover Road
- Carriageway kerb excavation and new installation at SE Parton Road junction
- Buff-coloured final surfacing at Dancey Road/Heathdean Road
- Crossroads

KEY TO AREAS

- 1A North Community Fire Station to Pirton Fields
- 1B Area opposite Tesco
- 2A St Mary's Primary to GL3 Hub
- 2B Westover Court to Brickhampton Golf Course

- 3A Goldsmith Road junction to Heathdean Road
- 3B Westover Court to Sandycroft Road
- 4A Knights Brown compound to Fire Station
- 4B Parton Road Junction



B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO BRICKHAMPTON GOLF CLUB



UPDATE BULLETIN 02.10.2023

To keep you up to date on our progress, we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- Phases 1A, 1B & 3A (excluding white lining) and Phases 2A (excluding MMA and white lining)
- Phase 4A footpath and cycleway works (excluding fire station surfacing works, MMA and white lining)
- East side of Brickhampton golf course access road (excluding white lining and MMA (cycleway colour resin))
- Phase 4B, SW corner of Parton Road Junction (excluding final surfacing layer)
- Drainage, kerb and tactile paving works complete at Dancey Road end



WORKS IN PROGRESS

- Continuing to install kerbs and footpath works in Phase 2B/3B, Town Cars towards Snowden Gardens access
- Works continue in Dancey Road/ Heathdean crossroads, installing drainage and new kerbs (SE corner and SW corner)
- Kerb and buffer zone installation at NW corner of Parton Road junction
- Traffic signal boxes and ducting installation at NW Parton Road junction
- Planing out existing kerbs and for new carriageway kerb line at Phases 2B and 3B (Westover Court to Sandycroft Road)



UPCOMING WORKS

- White lining in Phases 1A, 1B and 3A
- Surfacing works in Phase 4A, 1B, Dancey Road/Heathdean Road crossroads and Golf Course access (Night time works)
- Bollard installation at Dancey Road end

KEY TO AREAS

- 1A** North Community Fire Station to Pirton Fields
- 1B** Area opposite Tesco
- 2A** St Mary's Primary to GL3 Hub
- 2B** Westover Court to Brickhampton Golf Course

- 3A** Goldsmith Road junction to Heathdean Road
- 3B** Westover Court to Sandycroft Road
- 4A** Knights Brown compound to Fire Station
- 4B** Parton Road Junction

