

B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO BRICKHAMPTON GOLF CLUB



UPDATE BULLETIN 26.06.2023

To keep you up to date on our progress, we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- All works, excluding white lining and MMA (cycleway colour resin) complete at Phase 2A, 1B (eastbound & westbound carriageway) and 1A
- Carriageway kerbs and drainage completed at Phase 3A
- Tabletop road crossings at Goldsmith junction and outside Tesco



Phase 3A – Turning circle formation at Dancey Road

WORKS IN PROGRESS

- Turning circle installation works at Dancey Road
- Surfacing preparation works in Phase 3A
- Carriageway kerb installation at Phase 2B
- Carriageway kerb and footpath construction at Phase 4A
- Footpath excavation and carriageway kerb excavation in Phase 4B, SW junction



Phase 2B – Kerb installation Brickhampton Golf Course

UPCOMING WORKS

- Surfacing works and cycle demarcation block installation in Phase 3A
- Belisha beacon installation at Goldsmith junction and Brickhampton access



Phase 1B - Tabletop road crossing outside Tesco

KEY TO AREAS

1A - North Community Fire Station to Pirton Fields

1B - Area opposite Tesco

2A – St Mary’s Primary to GL3 Hub

2B - Westover Court to Brickhampton Court Golf

3A – Goldsmith Road junction to Heathdean Road

4A – Knights Brown compound to Fire Station

4B – Parton Road junction

If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182



B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO BRICKHAMPTON GOLF CLUB



UPDATE BULLETIN 12.06.2023

To keep you up to date on our progress, we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- All works, excluding white lining and MMA (cycleway colour resin) complete at Phase 2A, 1B, eastbound carriageway and 1A
- Carriageway kerbs and drainage completed at Phase 3A
- Trial holes at Phase 2B

WORKS IN PROGRESS

- Footpath and cycleway construction at Phase 3A
- Carriageway kerb installation at Phase 2B
- Carriageway kerb and footpath construction at Phase 4A (Knights Brown compound to fire station on westbound carriageway)
- Surface preparation works at Phase 1B, westbound carriageway

UPCOMING WORKS

- **Tabletop road crossings at Goldsmith junction and outside Tesco. Road closures in place for night of 16/06/23. Reopened morning 17/06/23**
- Final surfacing of Phase 1B, westbound carriageway. Footpath to reopen 17/06/23
- Trial holes at Phase 4B (Parton Road junction)
- Carriageway kerb installation at Phase 4B, SW of junction

KEY TO AREAS

- 1A-** North Community Fire Station to Pirton Fields
- 1B-** Area opposite Tesco
- 2A -** St Mary's Primary to GL3 Hub
- 2B -** Westover Court to Brickhampton Court Golf Complex
- 3A -** Goldsmith Road junction to Heathdean Road
- 4B -** Parton Road junction



Phase 3A – Footpath and cycleway formation works



Phase 1B- Westbound ready for final surfacing

If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182

