

B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO BRICKHAMPTON GOLF CLUB



UPDATE BULLETIN 21.08.2023

To keep you up to date on our progress, we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- Phase 1A, 1B, 2A, 3A - excluding white lining and MMA (cycleway colour resin)
- East side of Brickhampton golf course access road (excluding white lining and MMA (cycleway colour resin))

WORKS IN PROGRESS

- Carriageway kerbs, road crossings and footpath works in Phase 4A in front of fire station
- Completion of footpath works in Phase 4B, SW corner at St Johns church
- Carriageway kerb and footpath works in Phase 2B, west side of golf course access
-

UPCOMING WORKS

- Carriageway kerb and drainage works at Dancey Road/ Heathdean Road junction
- Cycle demarcation installation at Phase 4A
- Kerb, footpath and drainage works at West end of Dancey Road
- Trial holes at Phase 4B, NW corner (Innsworth Lane corner)

POLITE NOTICE

It has been brought to our attention that the barriers that are in place to keep the public safely segregated from our work areas, are being moved to gain access to closed footpaths.

We must therefore highlight that it is against the law for persons to move cones, barriers, signs or temporary lights if they are not authorised or trained to do so.

KEY TO AREAS

1A North Community Fire Station to Pirton Fields
1B Area opposite Tesco
2A St Mary's Primary to GL3 Hub
2B Westover Court to Brickhampton Golf Course

3A Goldsmith Road junction to Heathdean Road
4A Knights Brown compound to Fire Station
4B Parton Road Junction

If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182



B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO BRICKHAMPTON GOLF CLUB



UPDATE BULLETIN 07.08.2023

To keep you up to date on our progress, we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- Carriageway kerb installation at Phase 2B, west side of Brickhampton golf course access road
- Carriageway kerb, footpath construction and traffic signal works at Phase 4A
- Existing service diversions in Phase 4B, SW junction
- Surfacing works in Phase 3A, 4A, 2B and Dancey Road turning circle



Phase 4A - Buffer zone and carriageway kerbs complete

WORKS IN PROGRESS

- Breaking out existing kerbs and footpath to prepare new footway and cycle way in 2B west side of golf course access road
- Preparing to install and finish carriageway kerbs in 4B, south side at St Johns Church
- Preparing formation and finishing touches along buffer zones in 4A.



Phase 3A – Surfacing works

UPCOMING WORKS

- Excavate existing footway and kerb edgings to prepare for new footpath/ cycleway, opposite Fire Station in 4A.
- Preparing formation levels in preparation for surfacing in 2B (Brickhampton Golf course).
- Preparing formation levels for footpath in 4B (St Johns Church), before surfacing.

KEY TO AREAS

1A North Community Fire Station to Pirton Fields
1B Area opposite Tesco
2A St Mary's Primary to GL3 Hub
2B Westover Court to Brickhampton Golf Course

3A Goldsmith Road junction to Heathdean Road
4A Knights Brown compound to Fire Station
4B Parton Road Junction

