

B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO M5 OVERBRIDGE



UPDATE BULLETIN - 03.02.2023

To keep you up to date on our progress we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- We have now installed approximately 75 meters of new kerb and buffer zones along phase 1B (area opposite Tesco). This includes the crossings in front of the community center and veterinarians. These works were undertaken overnight to mitigate traffic disruption.
- Two new gullies have been installed and connected to the existing network.
- We have raised the existing manhole level to enable it to tie in with the new kerb lines.
- The site team have exposed and traced existing services in the grass verge of the section that runs between the community centre and Parton junction to ensure the safe installation of new edging kerbs.
- During night works our team has installed 100m of new kerbs and buffer zones in the section opposite the fire station.



Carriageway kerb & buffer zone in Phase 1B (opposite Tesco)



Drainage kerb installation opposite the fire station

WORK IN PROGRESS



- In the area opposite Tesco we have been completing works on the newly laid kerbs and preparing to tie them into the following sections.
- In the area opposite the fire station we have been preparing to install kerbs along the final 30m. The kerbs will be laid at night but once complete the remainder of the work will be completed during the day.

UPCOMING WORKS

Over the next few weeks we will begin work in the following areas:

- Completion of kerb and buffer zone kerbs in the area opposite Tesco and the fire station. Once the kerbs and buffer zone kerbs are complete in the area we will remove the temporary lights, as the rest of this phases works will be completed in a safe zone created in the footpath. This will be the same for the area opposite the fire station, and works will be completed during daytime hours.
- Clearance of Vegetation, where required, along new proposed kerb edging line between the fire station and golf course entrance, mostly in front of Pirton Fields estate.
- Work will begin on phase 1Ab (located outside our compound and down to the entrance Pirton Fields estate) once work has completed opposite the fire station. This will entail a single lane closure in the day time, until all kerb and buffer zone kerbs are completed. A footpath closure will be in place during these works.
- Work will begin on constructing the new cycleway and footpath on both phases.
- Work will begin on the installation of street lighting and traffic signal ducting, lighting and signal column installation opposite the fire station.

If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182.



KEY TO AREAS

1Aa - Area opposite Fire Station 1B - Area opposite Tesco

