

B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO M5 OVERBRIDGE



UPDATE BULLETIN - 25.01.2023

Work has progressed steadily over the last week and we thank you for your continued patience and understanding while we undertake this work.

To keep you up to date on our progress we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- Road crossings and new temporary roundabouts have been completed, as well as temporary white lining installed throughout the section.
- Trial holes have been completed through Phases 1Aa (opposite Fire Station) and 1B (opposite Tesco).
- Existing kerb lines have been removed throughout both phases.

WORK IN PROGRESS

- New kerb and buffer zone kerb lines currently in progress. To date 50m out of 120m has been completed in the area opposite the fire station and 70m out of 200m has been completed in the area opposite Tesco..
- Construction will begin on installing a new gully opposite Tesco.

UPCOMING WORKS

Over the next few weeks we will begin work in the following areas:

- Completion of kerb and buffer zone kerbs in the area opposite Tesco and the fire station. Once the kerbs and buffer zone kerbs are complete in the area we will remove the temporary lights, as the rest of this phases works will be completed in a safe zone created in the footpath. This will be the same for the area opposite the fire station, and works will be completed during daytime hours.
- Drainage works will begin in the area opposite Tesco and the fire station, including new gully and drainage outfall installation.
- We will begin installing traffic signal bases and ducting opposite Tesco's.
- Work will begin on constructing the new cycleway and footpath on both phases.
- Work will begin on phase 1Ab (located outside our compound and down to the entrance of Pirton Fields estate) once work has completed opposite the fire station. This will entail a single lane closure in the day time, until all kerb and buffer zone kerbs are completed.

If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182. You can also gain further information on the scheme by signing up to the GCC bulletins at www.gloucestershire.gov.uk/B4063



KERB LAYING PHASE 1A



ROAD SURFACE PLANING

Did you know that when a motorist travels through a red light at temporary traffic lights, each set of lights reverts to red for a period of time as a safety mechanism. The lights aren't broken or malfunctioning they are ensuring pedestrian and motorists safety.

As a result, going through a red light causes further traffic delays in the area!



KEY TO AREAS

1Aa - Area opposite Fire Station 1B - Area opposite Tesco

