

B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO M5 OVERBRIDGE



UPDATE BULLETIN 24.04.2023

To keep you up to date on our progress, we have outlined below the work we have completed to date, our current work areas and what you can expect in

WORK COMPLETED TO DATE

- All works, excluding final surfacing layer, signage and white lining, complete at Phase 1B
- All works, excluding surfacing, cycle demarcation stone installation, signage and white lining complete at Phase 1A
- Installation of kerb lines at Goldsmith Road junction
- Approximately 90m of kerb install completed at Phase 2A, including Parklands entrance.
- Approximately 50m of demarcation splay kerb installed at 2A

WORKS IN PROGRESS

- Connection of carriageway kerbs, buffer zone and cycle demarcation stone between phases 1B and 2A
- Carriageway kerbs and buffer zone installation at Phase 3A

UPCOMING WORKS

- Completion of cycle demarcation blocks in 1A
- Surfacing works in Phases 1A, 1B and 2A
- Commence works in Phase 2B (Westover Court to Brickhampton Court Golf Complex access), beginning with works at the Golf complex access

KEY TO AREAS

1A- North Community Fire Station to Pirton Fields

1B- Area opposite Tesco

2A - St Mary's Primary to GL3 Hub

2B - Westover Court to Brickhampton Court Golf Complex

3A - Goldsmith Road junction to Heathdean Road



Phase 2A -Parklands crossing



Phase 2A ready for surfacing

If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182



B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO M5 OVERBRIDGE



If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182

