

B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO M5 OVERBRIDGE



UPDATE BULLETIN 09.05.2023

To keep you up to date on our progress, we have outlined below the work we have completed to date, our current work areas and what you can expect in the weeks ahead.

WORK COMPLETED TO DATE

- All works, excluding white lining and MMA (cycleway coloured resin) complete at Phase 1B. Footpath entrance to GL3 community centre reopened.
- All works, excluding final surfacing, cycle demarcation stone installation, tactiles, white lining and MMA complete at Phase 1A.
- Installation of kerb lines at Goldsmith Road junction
- All works, excluding final surfacing, white lining and MMA, complete at Phase 2A.

WORKS IN PROGRESS

- Installation of cycle demarcation blocks at Phase 2A/1B.
- Connection works for belisha beacon at Phase 1B
- Carriageway kerbs and buffer zone installation at Phase 3A
- Trial holes at Phase 2B.
- Cycle demarcation block installation at Phase 1A

UPCOMING WORKS

- Completion of cycle demarcation blocks, tactiles and final surfacing at Phase 1A. Path to be reopened.
- Carriageway kerb and buffer zone installation at Phase 2B.
- Planing of remaining existing kerb line in Phase 3A
- Footpath construction works at Phase 3A.
- Planing and carriageway kerb installation at Parton Road junction, Cheltenham Road East-Innsworth Road Northwest corner (Phase 4B, Parton Road junction)

KEY TO AREAS

- 1A-** North Community Fire Station to Pirton Fields
- 1B-** Area opposite Tesco
- 2A -** St Mary's Primary to GL3 Hub
- 2B -** Westover Court to Brickhampton Court Golf Complex
- 3A -** Goldsmith Road junction to Heathdean Road
- 4B -** Parton Road junction



Phase 1B – Surfacing Complete



Phase 2A - Surfacing

If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182



B4063 CYCLE IMPROVEMENT SCHEME

ELMBRIDGE TO M5 OVERBRIDGE



If you have any questions or queries please email B4063@knightsbrown.co.uk or call 07818 432182

